

Project Website:

blueprintia.org/projects/greenways-master-plan-implementation/

Staff Contact: Alexander Delgado
(850) 219-1081

Alexander.Delgado@Blueprintia.org



Implementation of the
Greenways Master Plan

Project Highlights

- There are 32 Projects in the Greenways Master Plan (GWMP) totaling 150+ miles.
- This project is funded annually at \$790,000 through 2039, for a total of \$15.8 million.
- Blueprint is also implementing Greenways Master Plan projects as part of larger roadway projects such as NE Connector and NE Gateway.
- By the end of 2025, over 60 miles of GWMP projects are anticipated to be initiated by Blueprint, the City, the County, the CRTPA, or the private sector.
- The IA Board Prioritized list of Greenways Projects can be found here.

Current Status

- The five highest ranked GWMP projects are currently underway:
 - University Greenway – A portion of this project is moving forward with the Airport Gateway; a feasibility study for the remainder was completed in late 2025.
 - Thomasville Road Trail (CRTPA) – Trail design was finalized in early 2024, and construction is awaiting FDOT funding.
 - Capital Circle SW Greenway and Debbie Lightsey Nature Park – Construction of the Park and Golden Aster Trail are complete. The Munson Slough Connector completed design in mid 2025. The remaining Greenway segment is under construction as part of FDOT's CCSW project.
 - Lake Jackson & Lake Jackson South Greenways (combined for implementation) – Phase I was completed in 2025. Phase II design is underway.
 - Southwood Greenway (COT Managed) – The segment through Four Oaks Park is complete. The Tram Road Trail began construction in late 2025.

Next Steps

- The Munson Slough Connector is estimated to begin construction in mid 2026.
- Implementation of the Greenways Master Plan projects will continue as directed by the IA Board.

Map of GWMP Projects Prioritized by the IA Board for Implementation



